

Common Rail Injector

Demo Company



Work Order: WO-QA-INSPECT-01	Part Number: CRI-001	Process: Injector Reman	Part Rev: Rev 1
Drawing #: DWG-CRI-8800	Drawing Rev: Rev 1	Qty: 8	Priority: Normal
Status: In progress	Start: —	Due: 2026-08-10	Generated: 2026-08-02

Order: ORD-2024-QA-INSPECT	Customer: Midwest Fleet Services	Order Name: QA Inspector Onboarding Walkthrough
----------------------------	----------------------------------	---

Packet includes: ☐ Engineering drawing (Rev 1) ☐ Material cert ☐ First-article (FAIR) ☐ Inspection sheet ☐ Other: _____

Routing — 12 operations

Left columns describe each operation; the sign-off, quantity, and remarks columns mirror the digital record. Operations are signed off on the digital work order as they complete. The write-in columns are a fallback — if a device isn't at hand or something needs a note, write it here to keep the job moving.

Op	Operation	Type	Controls & Specs	Operator / Date	Inspector / Date	Acc	Rej	Remarks
10	Core Receiving Receive and grade incoming cores	Start	QA sign-off · Decision: Based on QA Pass/Fail					
20	Disassembly Disassemble injector into components	Task	—					

Op	Operation	Type	Controls & Specs	Operator / Date	Inspector / Date	Acc	Rej	Remarks
30	Component Grading Grade and sort components by condition	Decision	QA sign-off · Decision: Based on QA Pass/Fail					
40	Cleaning Ultrasonic clean all components	Task	• Bath Temperature 60 ±5C					
50	Nozzle Inspection Inspect nozzle spray pattern and wear	Decision	QA sign-off · First piece · Sampling 25% · Decision: Based on QA Pass/Fail • Spray Angle 15 ±3degrees • Spray Pattern					
60	Flow Testing Test fuel flow rate and pressure	Decision	QA sign-off · First piece · Sampling 20% · Decision: Based on QA Pass/Fail • Flow Rate 120 ±20mL/min					
70	Assembly Reassemble injector with new seals	Task	• Assembly Torque 25 ±2Nm					
80	Final Test Final functional test under pressure	Decision	QA sign-off · First piece · Sampling 10% · Decision: Based on QA Pass/Fail • Leak Test Pressure 200 ±5bar					
90	Packaging Package for shipping	Task	—					
100	Complete Order complete and ready to ship	Terminal	Terminal					
110	Rework Rework station for failed parts	Rework	—					

Op	Operation	Type	Controls & Specs	Operator / Date	Inspector / Date	Acc	Rej	Remarks
120	Nitride Coating OSP Send injector bodies out for nitride coating, then inspect on return.	Task	Outside: Apex Plating Co • Coating Thickness 12 +3/-2µm					

Sign-off Key

Print each signer once below. If you sign a routing row on paper, use these initials — paper sign-offs are a fallback; the authoritative sign-off is captured on the digital work order.

[illegible]

Final Release

Qty accepted	Qty rejected	Qty scrapped	Date completed
NCR # / Disposition — record any nonconformance raised and how it was dispositioned			
Final inspection — sign-off / date	QA release — “released for shipment” stamp / signature		Date released

Note: The digital work order is the system of record — scan the header barcode (WO-QA-INSPECT-01) to open the live job; capturing each operation there is the authoritative sign-off. QA sign-off operations require a qualified inspector. Do not advance the job past a failed or unsigned control step, and do not release for shipment with any open control step or nonconformance.

Uncontrolled printed snapshot as of 2026-08-02 — verify the current revision before use.